

# **WILLMAR WASTEWATER TREATMENT PROJECT**

## **December 2010 Progress Update**

### **Wastewater Treatment Facility – Project 0812-C**

Continue making minor adjustments with the plant start-up. All flow is going to the new Wastewater Treatment Facility as of September 28, 2010.

### **Southern Interceptor – Project 0813-D3, Southern Interceptor, Forcemain and Outfall – Project 0814-D4, Forcemain and Gravity Sewer – Project 0815-D5, and Wastewater Pump Stations – Project 0816-D6**

The D3 and D4 Projects were approved for Substantial Completion as of June 14, 2010. All piping and structures have been tested and inspected by City Staff and Donohue & Associates. S.R. Weidema is continuing to address punch list items and is working toward Final Completion.

The D5 Project was approved by the City Council for final acceptance and final payment on September 20, 2010. Warranty on the project will remain in effect for one year after date of Substantial Completion which was July 7, 2010.

The D6 project was approved for Substantial Completion as of July 9, 2010. Di-Mar Construction has finished the punch list and is gathering all final project closeout material for the final pay application.

### **Decommissioning of the Existing WWTF – Project 1017-B**

The Contractor has installed temporary HVAC, completed the gas line relocation, and continues to mobilize equipment on site. The fiberglass covers from the RBCs were hauled out and most of Structure 200 is demoded. Contractor started to demolish and remove Structure 150, Excess Flow Basins.

### **Decommissioning of the Ortenblad and Arby's Lift Stations and 21<sup>st</sup> Street SW Sewer Extension – Project 1109-B2**

Phase 2 – Ortenblad and Arby's Lift Stations Decommissioning and the 21<sup>st</sup> Street SW Sewer Extension Workshop 2 was held. The workshop included review of design accommodations, 30% plan review and a review of the construction cost estimate. The work completed to date was reviewed as well as the next steps in the project.

