

WILLMAR WASTEWATER TREATMENT PROJECT January 2009 Progress Update



Wastewater Treatment Facility – Project 0812-C

Graham Construction Services continues mass excavation for major structures including the Oxidation Ditches and Headworks Structure. Approximately 70 percent of the concrete pours for Oxidation Ditch Structure 242 have been completed. Contractor continues forming and pouring structure and installing underslab Process Piping and Site Utility Piping.



Southern Interceptor – Project 0813-D3

S. R. Weidema plans to start micro-tunnel at BNSF Railroad and County Road 15 in early March 2009. Contractor continues submittals regarding the Guided Boring Machine procedure versus Microtunneling. S. R. Weidema does not plan to install any piping in City Streets until the spring of 2009.

Southern Interceptor, Forcemain and Outfall – Project 0814-D4

S. R. Weidema has installed approximately 9,000 feet of 54-inch Interceptor piping from the interface of Contract C to East of Hawk Creek. Approximately 2,500 feet of Forcemain piping

has been installed from the interface of Project 0812-C to East of County Road 116. County Road 116 is open to traffic and will be repaved in spring of 2009. PVC Joint welding and infiltration testing continue.

Forcemain and Gravity Sewer – Project 0815-D5

Voss has suspended construction activities for the winter season of 2008 and will resume in the spring of 2009.



