

WILLMAR WASTEWATER TREATMENT PROJECT

February 2009 Progress Update

Wastewater Treatment Facility – Project 0812-C

The Contractor has completed the following:

- approximately 75 percent of the concrete pours for JOTS Oxidation Ditch Structure 242. Contractor continues forming and pouring structure.
- approximately 5 percent of the concrete pours for Headworks Building Structure 220. Contractor continues forming and pouring structure.
- approximately 90 percent of the concrete pours for Basin Drain Pump Station Structure 268. Contractor continues forming and pouring structure.
- approximately 20 percent of the concrete pours for Municipal Oxidation Ditch Structure 244. Contractor continues forming and pouring structure.



Contractor has begun excavating for 54" Interceptor Piping to Headworks Building and continues to install underslab Processing Piping at the Secondary Building Structure 250.

Southern Interceptor – Project 0813-D3

S.R. Weidema plans to start construction at BNSF Railroad and County Road 15 in early March 2009. Contractor continues submittals regarding the Guided Boring Machine procedure versus Microtunneling. S.R. Weidema will begin installation of Interceptor Piping at 30th Avenue SW and 15th Street SW beginning March 9, 2009. The intersection of 30th Avenue SW and 15th Street SW will be closed for approximately four weeks. Detour information has been provided to Willmar Township representatives and local residents.

Southern Interceptor, Forcemain and Outfall – Project 0814-D4

S.R. Weidema has installed approximately 10,500 feet of 54-inch Interceptor piping from the interface of Contract C toward County Highway 55. Approximately 2,500 feet of Forcemain piping has been installed from the interface of Project 0812-C to East of County Road 116. County Road 116 is open to traffic and will be repaved in spring of 2009. S.R. Weidema is scheduled to close County Highway 55 for approximately four weeks beginning on March 2, 2009 to continue open cut installation of Interceptor Piping. The detour plan for County Road 55 has been reviewed and approved by the County and posted on the City of Willmar's website. PVC joint welding and infiltration testing continue.

Forcemain and Gravity Sewer – Project 0815-D5

Voss has suspended construction activities for the winter season of 2008 and will resume in April of 2009.

