

WILLMAR WASTEWATER TREATMENT PROJECT

November 2010 Progress Update

Wastewater Treatment Facility – Project 0812-C

All Systems at the new Wastewater Treatment Facility are fully operational and are being operated by City Staff. The Contractor continues working on punchlist items.



Aerial Photo of Site – September 2010

Southern Interceptor – Project 0813-D3, Southern Interceptor, Forcemain and Outfall – Project 0814-D4, Forcemain and Gravity Sewer – Project 0815-D5, and Wastewater Pump Stations – Project 0816-D6

The D3 and D4 Projects were approved for Substantial Completion as of June 14, 2010. All piping and structures have been tested and inspected by City Staff and Donohue & Associates. S.R. Weidema is continuing to address punch list items and is working toward Final Completion.

The D5 Project was approved by the City Council for final acceptance and final payment on September 20, 2010. Warranty on the project will remain in effect for one year after date of Substantial Completion which was July 7, 2010.

The D6 project was approved for Substantial Completion as of July 9, 2010. A punch list of items has been made for establishment of final completion, and Di-Mar Construction is continuing to address these items and work toward Final Completion.



Aerial Photo of Willmar Avenue WWTF – September 2010

Decommissioning of the Existing WWTF – Project 1017-B

The Contractor has installed temporary HVAC, completed the gas line relocation, and continues to mobilize equipment on site.