

# **WILLMAR WASTEWATER TREATMENT PROJECT**

## **January 2011 Progress Update**

### **Wastewater Treatment Facility – Project 0812-C**

The Contractor continues working on punchlist items and post start-up services.

### **Southern Interceptor – Project 0813-D3, Southern Interceptor, Forcemain and Outfall – Project 0814-D4, Forcemain and Gravity Sewer – Project 0815-D5, and Wastewater Pump Stations – Project 0816-D6**

The D3 and D4 Projects were approved for Substantial Completion as of June 14, 2010. All piping and structures have been tested and inspected by City Staff and Donohue & Associates. S.R. Weidema is continuing to address punch list items and is working toward final completion. Final completion cannot be met until the city finalizes the land acquisition.

The D5 Project was approved by the City Council for final acceptance and final payment on September 20, 2010. Warranty on the project will remain in effect for one year after date of Substantial Completion which was July 7, 2010.

The D6 Project was approved by the City Council for final acceptance and final payment on January 10, 2011. Warranty on the project will remain in effect for one year after the date of Substantial Completion which was July 9, 2010.

### **Decommissioning of the Existing WWTF – Project 1017-B**

The Contractor has installed temporary HVAC, completed the gas line relocation, and continues to install equipment in the Administration Building, Structure 100. The fiberglass covers from the RBCs are being hauled out. The Contractor has demolished and removed Structure 150, Excess Flow Basins; Structure 175, Biofilter Building; and Structure 130, Roughing (Trickling) Filter. Equipment and process piping are being removed from Structure 120, Fine Screen Building.

