

# WILLMAR WASTEWATER TREATMENT PROJECT

## March 2011 Progress Update

### Wastewater Treatment Facility – Project 0812-C

The Contractor continues working on punchlist items and post start-up services.

### Southern Interceptor – Project 0813-D3, Southern Interceptor, Forcemain and Outfall – Project 0814-D4, Forcemain and Gravity Sewer – Project 0815-D5, and Wastewater Pump Stations – Project 0816-D6

The D3 and D4 Projects were approved for Substantial Completion as of June 14, 2010. All piping and structures have been tested and inspected by City Staff and Donohue & Associates. S.R. Weidema is continuing to address punch list items and is working toward final completion. Final completion cannot be met until the city finalizes claims pursued by property owners adjacent to the project.

The D5 Project was approved by the City Council for final acceptance and final payment on September 20, 2010. Warranty on the project will remain in effect for one year after date of Substantial Completion which was July 7, 2010.

The D6 Project was approved by the City Council for final acceptance and final payment on January 10, 2011. Warranty on the project will remain in effect for one year after the date of Substantial Completion which was July 9, 2010.

### Decommissioning of the Existing WWTF – Project 1017-B

The construction in the Administration Building (Structure 100) has been completed. The Contractor declared Substantial Completion on the Administration Building as of February 25, 2011. The remaining roof work cannot be completed until spring. There is also punchlist work to be completed.

The Contractor has removed the Primary Settling Complex (Structure 115); the Excess Flow Basins (Structure 150); the Biofilter Building (Structure 175); the FRP Odor Control Tower; the Roughing Filter (Structure 130); the Effluent Pump Station (Structure 145); the Chlorine Building (Structure 146); the Secondary Settling Basin (Structure 140); the Sludge Thickener (Structure 160); most of Digester No. 1 (Structure 161); most of Digester No. 4 (Structure 164); part of Digester No. 2 (Structure 162); part of Digester No. 3 (Structure 163); and part of the Digester Building (Structure 165). The Contractor is continuing to haul out sludge from the Digesters and debris from the site.

### Decommissioning of the Ortenblad and Arby's Lift Stations and 21<sup>st</sup> Street SW Sewer Extension – Project 1109-B2



The contract documents for this project have been completed and are ready for distribution and bidding purposes. The land acquisition to complete the project has been negotiated and easement documents are being recorded. The project will seek approval of final documents and authorization to bid on April 4, 2011. Bid opening of the project is scheduled for May 3, 2011 with award of the project on May 16, 2011.

The City will be working on salvaging miscellaneous items from the Arby's Lift Station prior to commencement of the construction contract.

